

Government of the People's Republic of Bangladesh

Dhaka Power Distribution Company Ltd. (DPDC)

WORK COMPLETION CERTIFICATE

Certificate No: **WCC-2026-DPDC-MP10-00789**

Date: **5 July 2026**

Project: **Replacement of damaged electrical pole and rewiring**

Location: **Mirpur 10, Road 5, Section 12, Dhaka 1216**

Contractor: **Dhaka Electrical Services Ltd.**

Repair Case: **RPR-000022**

Infrastructure ID: **INF-DHK-000108**

DESCRIPTION OF WORK:

The above-referenced repair work has been completed in accordance with approved specifications:

- The damaged concrete electrical pole (leaning 15 degrees, foundation crack) has been removed and replaced with a new pre-stressed concrete pole (12m, Grade A).
- Foundation excavated to 1.8m depth with reinforced concrete base poured and cured for 72 hours.
- All overhead lines re-strung with proper tensioning. Distribution and service connections restored.
- Earthing system installed with copper rod driven to 2.5m depth. Resistance tested at 3.2 ohms.
- Warning signage and reflective markers installed at pole base.
- Site cleared and road surface restored.

Work Period: 22 June 2026 to 4 July 2026 (13 working days).

Engr. Mahmudul Hasan

Assistant Engineer
DPDC Mirpur Division

[DPDC Mirpur Division Official Stamp]